GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department – Minor Irrigation – Srikakulam District – Revised Administrative sanction for an amount of Rs.97.20 lakhs for the work Reconstruction of RCC through Aqueduct across Cheepigedda on Jagadeibatti of Kalingadala Left Main Canal system near Bellupatia (V) in Mandasa (M) of Srikakulam District - Orders – Issued.

WATER RESOURCES (MI.A1) DEPARTMENT

G.O.RT.No. 460 Dated: 29-06-2018

Read the following

1. G.O.Rt.No.703, I&CAD Department, dated:27.06.2017.
2. From the Chief Engineer, Minor Irrigation, Letter No.DCE-II/OT1/T2/SKLM/NSP/Cheepigedda/AA/2017, dt.8.11.2017.
3. Govt.Memo.No.912858/MI.A1/2017 dated 29.03.2018.
4. From the Chief Engineer, Minor Irrigation, Letter No.DCE-II/OT.1/T2/SKLM/RCC-Trough/Cheepigedda/AA/2018, dated 28.05.2018.

O R D E R:

In the reference 2nd read above, the Chief Engineer, Minor Irrigation has stated that Government have accorded administrative approval for an amount of Rs.51.00 lakhs the for the work "Reconstruction of RCC through Aqueduct across Cheepigedda on Jagadeibatti of Kalingadala Left Main Canal system near Bellupatia (V) in Mandasa (M) of Srikakulam District" in the reference 1st read above. This work was awarded to Sri.D.Krishna Rao, Contractor with an agreement value of Rs.49,27,350/- with a stipulated period of completion of 6 months from the date of agreement. It was expired by 25.11.2009. The Chief Engineer, Minor Irrigation has further started that while taking up the execution of structure the bearing capacity of the soil at the foundation level i.e.,@+46.00 is arrived as 16.78 T/Sqmts as per the approved drawings communicated by the Chief Engineer, Central Designs organization. Hence, the contract has stopped the work. Further the Chief Engineer, CDO has communicated the revised drawings duly superseding earlier approved drawings. After obtaining the revised drawings from the competent authority, the EE/ID/Srikakulam has issued several notices to the contractor to execute the work. The contractor has not taken any interest to tackle the work from 2012 and the above work not grounded to till date. Further the Superintending Engineer has closed the work under clause 60(a) PS to APSS.

2. In the reference 2nd and 4th read above the Chief Engineer, Minor Irrigation while submitting the Revised Estimate which is prepared with current SSR 2017-18, for the work "Reconstruction of RCC through Aqueduct across Cheepigedda on Jagadevibatti of Klingadala left main canal system near Bellupatia (V) in Mandasa Mandal of Srikakulam District, has requested the Government for according Revised administrative approval for an amount of Rs.98.60 lakhs under Head of Account 4702 COL on Minor Irrigation –MH 101 Surface Water –GH(11) Normal State Plan-SH(12) – Construction of MI Tanks -530 Major Works -531 other expenditure" .

3. Government after careful examination, hereby accord Revised Administrative sanction for an amount of Rs.97.20 lakhs (Rupees ninety seven lakhs and twenty thousand only) for the work "Reconstruction of RCC through Aqueduct across Cheepigedda on Jagadeibatti of Kalingadala Left Main Canal system near Bellupatia (V) in Mandasa (M) of Srikakulam District, under Head of Account 4702 COL

on Minor Irrigation –MH 101 Surface Water –GH(11) Normal State Plan-SH(12) – Construction of MI Tanks -530 Major Works -531 other expenditure", **subject to recovering the deposits/amounts as mentioned under clause 60(a) of APSS from the original contractor, and ensure the correctness of the quantities leads, data and rate proposed in the estimates and credit the deposit amount into Government account**. Further the Chief Engineer, Minor Irrigation to examine the following before according technical sanction.

1. The CE shall ensure correctness of quantities, leads, data and rates proposed in the estimates.
2. The CE shall ensure that the data is prepared based on revised standard data in view of the GST implementation of 12% as per the ENC (IW) Proc.No. ENC/IW/SE(P&M)/EE1/DEE2/AEE/Sor 2017-18/Vol.2 dated:13.10.2017 &17.10.2017.

4. The Chief Engineer, Minor Irrigation, Vijayawada shall take necessary action accordingly.

5. This order issues with the concurrence of Finance Department vide their U.O.No.47027/79/FMU-WR.I/2018 dated:27.6.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHIBHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To.
The Chief Engineer, Minor Irrigation, Vijayawada.
The District Collector, Srikakulam District.
Copy to:
The Accountant General, A.P., Hyderabad.
The Director of works Accounts, Vijayawada.
The Finance (FMU.WRD.I) Department.
The PS to Hon'ble Minister (WR).
The PS to Secretary to Govt., Water Resource Department.
SF/Sc

//FORWARDED;;BY ORDER//

SECTION OFFICER